Notes for full council

Start of work on the Bourdillon refurbishment work has slipped a week and will now start on the 9th June. This is due to the contractor running late on a prior contract. This is not expected to impact the delivery timing of 1st August.

However, one of the key pieces of equipment for the younger children – donkey & cart may not be available on the planned schedule. The committee is looking at options for opening without this piece of equipment or delaying opening until it is in place.

Letters were delivered to residents of Elevendon Rd, Milldown Rd and Cleeve Down, informing them of the work. Signage has also been put up on the top path that runs between Elevendon and Milldown. An. Email was also sent to the school, and they informed parents. Information has also gone onto the FB page and will be supplemented with pictures of progress.

An article was published in GGN along with one on the collage competition.

Preparation: trees bordering the playground and the school have been cut back. This has revealed that the fence between the school and the playground is in very poor repair. The school has been contacted.

Gardiner

Costs estimated are being sought for a) a total refurbishment and b) extension of the area retaining as much of existing equipment as possible. Once we have this the committee will seek to set up a working group to investigate sources of grants and other fundraising initiatives.

Final collage using the designs submitted by children





Goring Bespoke Panel 2